

**DELAWARE COUNTY
VOCATIONAL-TECHNICAL
SCHOOL AUTHORITY**

*Delaware County Intermediate Unit
Aston Campus
100 Crozerville Road
Aston, PA 19014*

MINUTES

**December 6, 2017
5:30 P.M.**

Mr. Reilly convened the meeting at 5:30 P.M. Those in attendance were Ms. Carey, Mr. Euker & Mr. Cardow. Attending from DCIU, were Mr. Brown, Dr. Edelberg, Mr. Fazio & Ms. Pflugh and Mr. Angelos of Raffaele Puppio.

APPROVAL OF MINUTES

The minutes of the meeting from October 11, 2017 were approved unanimously on a motion made by Mr. Euker and seconded by Mr. Cardow.

TREASURER'S REPORT

The treasurer's report dated November 30, 2017 was approved unanimously on a motion made by Mr. Cardow and seconded by Mr. Euker.

ASTON PROJECT UPDATE

Dr. Edelberg provided an update on the Aston project. Progress is steady with steel up on the Early Education Building and the roof is expected to be completed by the end of December. Footings and steel is in progress at the Special Programs Building with a target date for the roof to be completed by February.

FOLCROFT PROJECT

Mr. Brown discussed the upcoming Folcroft project. Bond counsel and underwriters will be approved at the DCIU meeting in January 2018.

PUBLIC COMMENTS

There was no audience or comments.

ADJOURNMENT

There being no other business before the Board, Mr. Euker motioned for adjournment, seconded by Mr. Cardow. The meeting adjourned on a unanimous vote.

Respectfully submitted



Tom Brown
Chief Financial & Operations Officer